

Knut Hamsun videregående skole - framdriftsplan

ID	Task Mod	Task Name	Duration	Start	Finish	Qtr 2, 2019												Qtr 3, 2019												Qtr 4, 2019																															
						February 2019				March 2019				April 2019				May 2019				June 2019				July 2019				August 2019				September 2019				October 2019				November 2019																			
						17	22	27	04	09	14	19	24	29	03	08	13	18	23	28	03	08	13	18	23	28	02	07	12	17	22	27	02	07	12	17	22	27	01	06	11	16	21	26	31	05	10	15	20	25	30	05	10	15	20	25	30	04	09	14	19
1		Utlysning	0 days	Tue 26.02.19	Tue 26.02.19																																																								
2		Anbudsbefaring	0 days	Tue 19.03.19	Tue 19.03.19																																																								
3		Kalkulasjonstid	30 days	Tue 26.02.19	Mon 08.04.19																																																								
4		Tilbudsfrist	0 days	Mon 08.04.19	Mon 08.04.19																																																								
5		Tilbudsevaluering og innstilling	10 days	Tue 09.04.19	Tue 30.04.19																																																								
6		Karenstid	10 days	Wed 01.05.19	Tue 14.05.19																																																								
7		Kontrahering	8 days	Wed 15.05.19	Fri 24.05.19																																																								
8		Prosjektering	25 days	Mon 27.05.19	Fri 28.06.19																																																								
9		Søknad om IG	10 days	Mon 27.05.19	Fri 07.06.19																																																								
10		Tømming av lokaler	10 days	Wed 01.05.19	Tue 14.05.19																																																								
11		Byggeperiode	100 days	Mon 27.05.19	Fri 08.11.19																																																								
12		Kontorer/tavle	85 days	Mon 27.05.19	Fri 18.10.19																																																								
13		Riving kontorer	7 days	Mon 27.05.19	Tue 04.06.19																																																								
14		Nye kontorer	70 days	Mon 17.06.19	Fri 18.10.19																																																								
15		Nytt inngangsparti	60 days	Mon 24.06.19	Fri 11.10.19																																																								
16		Grunnarbeider	20 days	Mon 24.06.19	Fri 16.08.19																																																								
17		Fundamentering	20 days	Mon 19.08.19	Fri 13.09.19																																																								
18		Golv	10 days	Mon 30.09.19	Fri 11.10.19																																																								
19		Montering og tømrerarbeider	20 days	Mon 16.09.19	Fri 11.10.19																																																								
20		Ny heis	75 days	Mon 01.07.19	Fri 08.11.19																																																								
21		Grunnarbeider	20 days	Mon 01.07.19	Fri 23.08.19																																																								
22		Fundamentering/grunnmur	15 days	Mon 26.08.19	Fri 13.09.19																																																								
23		Tømrerarbeider	25 days	Mon 16.09.19	Fri 18.10.19																																																								
24		Heisinstallasjon	20 days	Mon 14.10.19	Fri 08.11.19																																																								
25		Overtakelse	0 days	Fri 08.11.19	Fri 08.11.19																																																								

Project: Knut Hamsun vgs - fra Date: Tue 26.02.19	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			