

Document No.: NC04-NOCON-A-TA-0003			Rev.: 01	Page: 1 of 2
Originator: Norconsult AS	Tag.No.:	System No.:	Area Code: WBS 401-06	

Classification Code: **Åpen**



01	07.08.2020	Issued for tender	JANDOL	OPK	THMLA	-
Rev.	Issue date	Description	Made by:	Chk'd by:	Disc. Appr.	Proj. Appr.

**Norsk CCS demonstrasjonsprosjekt
Norcem Konsept og Forprosjekt**

401-06 Gjennomføringsplan for bygging, C1.a

ID	Task Mod	WBS	Area	Building/ route ID	Ref. drw. B0030	Type	Contract	Task Name	Start	Finish	2019 2020 2021 2022 2023 2024 Q1Q2Q3Q4Q1Q2Q3Q4Q1Q2Q3Q4Q1Q2Q3Q4Q1Q2Q3Q4															
91		-	-	-		Realization		5151309 Norcem CO2, CCS Realization Norconsult	Mon 20.05.19	Fri 23.08.24																
92		-	-	-		Milestone		Milestones	Mon 20.05.19	Mon 18.03.24																
132						Milestone (NORCON)		NORCEM milestones	Mon 24.02.20	Mon 18.03.24																
154						Milestone (NORCEM)		Milestones from NORCEM	Fri 06.03.20	Mon 18.03.24																
155		HR	All			Milestone (NORCEM)	All	Major winter repairs	Fri 06.03.20	Mon 18.03.24																
156		HR20	All			Milestone (NORCEM)	All	Major winter repair 2020 (HR20) 08.03-28.03	Fri 06.03.20	Mon 30.03.20																
157		HR21	All			Milestone (NORCEM)	All	Major winter repair 2021 (HR21) 28.02-20.03	Fri 26.02.21	Mon 22.03.21																
158		HR22	All			Milestone (NORCEM)	All	Major winter repair 2022 (HR22) 13.03-02.04	Fri 11.03.22	Mon 04.04.22																
163						Milestone (CCS)	All	Project milestones	Wed 07.10.20	Mon 18.01.21																
164						Milestone (CCS)	All	Presentation of the 2021 National budget	Wed 07.10.20	Wed 07.10.20																
199		-	-			Civil work	All	CIVIL WORK	Mon 04.11.19	Fri 23.08.24																
251						Contract 1	C1	CONTRACT 1	Mon 04.11.19	Fri 23.08.24																
252		-	-	-		Contract 1a	C1.a	CONTRACT 1a - Demolition work	Mon 04.11.19	Fri 22.04.22																
253		WBS 412	Area 1	-		Detail Engineering	C1.a	C1.a Detail engineering	Mon 04.11.19	Mon 05.10.20																
254			Area 1			Tender and procurement	C1.a	C1.a Tender and procurement	Mon 07.09.20	Fri 04.12.20																
260			Area 1			Mobilization	C1.a	C1.a Mobilization	Mon 14.12.20	Mon 28.12.20																
261			All			Follow-up	C1.a	C1.a Follow-up - Civil work on Site	Mon 28.12.20	Fri 22.04.22																
262						Civil work on Site	C1.a	C1.a Civil work (Demolition work)	Mon 28.12.20	Tue 23.11.21																
263						Prefabrication	C1.a	C1.a Prefabrication	Mon 28.12.20	Mon 28.12.20																
264			Area 1			Mobilization	C1.a	C1.a Mobilization on site	Mon 28.12.20	Mon 11.01.21																
265		-	-	-		Demolition	C1.a	C1.a Demolition work	Mon 11.01.21	Tue 23.11.21																
266		WBS 412 2.12	Area 1			Demolition	C1.a	Demolition of Raw meal conveyor bridge, kiln 5 (incl. required civil works - ref. drawings)	Mon 11.01.21	Fri 19.03.21																
267		WBS 412 2.8	Area 1			Demolition	C1.a	Demolition and removal of equipment inside cyclone tower, kiln 5 (incl. minor foundations)	Mon 11.01.21	Fri 02.04.21																
268		WBS 412 2.24.20	Area 1			Demolition	C1.a	Demolition of bottom of raw meal silo, inside cyclone tower, kiln 5	Mon 11.01.21	Fri 05.03.21																
269		WBS 412 2.24.1	Area 1	B008		Demolition	C1.a	Demolition of the 20 m2 lightweight concrete building (CC test facilities), inside CT, kiln 5	Mon 11.01.21	Fri 05.03.21																
270		WBS 412 2.24.17	Area 1	B008		Demolition	C1.a	Demolition of the 10 m2 lightweight concrete building for grease waste, inside CT, kiln 5	Mon 11.01.21	Fri 05.03.21																
271		WBS 412 2.19	Area 3			Demolition	C1.a	Demolition of Harbour office	Wed 17.03.21	Mon 05.04.21																
272		WBS 427 2.1	Area 3	B016		Demolition	C1.a	Demolition of the "Cementinekaia" jetty (misc. re-routing during HR21)	Wed 17.03.21	Tue 06.04.21																
273		WBS 412 2.1	Area 1			Demolition	C1.a	Demolition of foundation for CO2 test facility	Tue 23.03.21	Mon 02.08.21																
274		WBS 412 2.6	Area 1			Demolition	C1.a	Demolition of Superstructures, klin 5, western side	Tue 23.03.21	Mon 12.04.21																
275		WBS 412 2.2	Area 1			Demolition	C1.a	Demolition of Superstructures, klin 4, western side	Tue 23.03.21	Mon 03.05.21																
276		WBS 412 2.15	Area 3			Demolition	C1.a	Demolition of the bagging corner ("Pakkerihjørnet")	Tue 23.03.21	Mon 17.05.21																
277		WBS 412 2.33	Area 2			Demolition	C1.a	Demolition of reception facilities for hazardous waste	Tue 23.03.21	Mon 31.05.21																
278		WBS 412 2.27	Area 1			Demolition	C1.a	Demolition of Steel storage (new MC)	Thu 01.04.21	Wed 14.04.21																
279		WBS 412 2.21	Area 3			Demolition	C1.a	Demolition of the "Stavkaia" jetty (along with CCS activities, cost covered by Norcem)	Wed 07.04.21	Wed 05.05.21																
280		WBS 412 2.39	Area 1			Demolition	C1.a	Demolition of equipment inside packing facilities ("Pakkeriet")	Wed 07.04.21	Tue 04.05.21																
281		WBS 412 2.3	Area 1			Demolition	C1.a	Demolition of Superstructures, kiln 4, eastern side	Tue 04.05.21	Mon 07.06.21																
282		WBS 412 2.5	Area 1			Demolition	C1.a	Demolition of silo and bund wall at kiln 4	Tue 04.05.21	Mon 07.06.21																
283		WBS 412 2.22	Area 3			Demolition	C1.a	Demolition of the "Kullkaia" jetty	Thu 06.05.21	Thu 03.06.21																
284		WBS 412 2.32	Area 3			Demolition	C1.a	Demolition of "Premohallen"	Mon 10.05.21	Fri 18.06.21																
285		WBS 412 2.4	Area 1			Demolition	C1.a	Demolition of old fire station at kiln 4	Tue 08.06.21	Mon 21.06.21																
286		WBS 412 2.24.15	Area 1			Demolition	C1.a	Demolition and replacement of columns, new steam compressor room (old fire station)	Tue 22.06.21	Mon 16.08.21																
287		WBS 412 2.18	Area 1			Demolition	C1.a	Demolition of Site office (new MC)	Mon 02.08.21	Fri 13.08.21																
288		WBS 412 2.23	Area 1			Demolition	C1.a	Demolition of existing foundations, process area (must finish before HR22)	Tue 03.08.21	Mon 25.10.21																
289		WBS 412 2.30	Area 1			Demolition	C1.a	Demolition of Mechanical workshop, canteen and offices (new MC)	Mon 16.08.21	Tue 14.09.21																
290		WBS 412 2.31	Area 1			Demolition	C1.a	Demolition of Steel, piping, carpenter workshop and locker rooms (new MC)	Wed 15.09.21	Tue 12.10.21																
291		WBS 412 2.20	Area 1			Demolition	C1.a	Demolition of Workshop and piping storage incl. new retaining wall (new MC)	Wed 13.10.21	Tue 23.11.21																

Project: 5151309
Norwegian CCS Demonstration Project
Printed: Fri 07.08.20

Task

Split

Milestone

Summary
Project Summary
Inactive Task

Inactive Milestone
Inactive Summary
Manual Task

Duration-only
Manual Summary Rollup
Manual Summary

Start-only
Finish-only
External Tasks

External Milestone
Deadline
Progress

Manual Progress