

ID		Aktivitet	Aktivetsnavn	Varighet	Start	Slutt	2018		2019		2020	
	i						H1	H2	H1	H2	H1	H2
1		✈	Anskaffelse prosjekteringsgruppe	31 dager	ma 15.10.18	ma 26.11.18						
2		✈	Skisse- og forprosjekt	65 dager	ma 03.12.18	fr 01.03.19						
3		✈	Politisk godkjenning	11 dager	fr 01.03.19	fr 15.03.19						
4		✈	Konkurransegrunnlag	33 dager	ma 18.03.19	on 01.05.19						
5		✈	Anbudskonkurranse	69 dager	to 02.05.19	ti 06.08.19						
6		✈	Evaluering	13 dager	on 07.08.19	fr 23.08.19						
7		✈	Kontraktsinngåelse	1 dag	ti 03.09.19	ti 03.09.19						
8		✈	Detaljprosjektering	48 dager	on 11.09.19	fr 15.11.19						
9		✈	Bygging barnehage	13 mndr	ma 18.11.19	fr 13.11.20						
10		✈	Innflytting	25 dager	fr 13.11.20	to 17.12.20						

Prosjekt: 5 - Hovedfremdriftspl Dato: ti 09.10.18	Aktivitet		Inaktivt sammendrag		Eksterne aktiviteter	
	Deling		Manuell aktivitet		Ekstern milepæl	
	Milepæl		Bare varighet		Tidsfrist	
	Sammendrag		Manuell sammendragsfremheving		Fremdrift	
	Prosjektsammendrag		Manuelt sammendrag		Manuell fremdrift	
	Inaktiv aktivitet		Bare start			
	Inaktiv milepæl		Bare slutt			